WILLIS DESIGN ASSOCIATES, INC.

P.O. Box 1001
Jericho, Vermont 05465

(802) 858-9228
willisdesignvt@gmail.com

December 22, 2015

Jeannine McCrumb, Sewage Officer
Town of Charlotte
P. O. Box 119
Charlotte, Vermont 05445-0119

RECEIVED
DEC 24 2015
CHARLOTTE
PLANNING & ZONING

Re: Permit #WW-138-1520
Pamela G. Graham
995 Prindle Road
Charlotte, Vermont

Dear Jeannine:

I inspected the installation of the replacement wastewater system that serves the above referenced property. Construction was substantially completed by R & J Trucking of Shelburne on 12/11/15. The extent of the inspections was limited to work that could be visually verified during each visit.

With respect to condition #1.5 of the permit: I hereby certify that, in the exercise of my reasonable professional judgment, the installation-related information submitted is true and correct and the wastewater system was installed in accordance with the permitted design and all permit conditions, was inspected, was properly tested, and has successfully met those performance tests.

Fill material used to construct the mound was drawn from Hinesburg Sand & Gravel Co., Inc. A copy of the "Sieve Analysis Test Report" prepared by their in-house lab is attached for the record. The report indicates that the material complies with §1-913(c) of the rules.

Settled or eroded areas that develop over time may require repair. Additional topsoiling, seeding and mulching may be necessary to establish a thick vegetative cover over the mound system and forcemain piping route. These areas should also be avoided during winter months (allow snow to build up and avoid foot or equipment traffic).

Feel free to call if you have any questions regarding this matter.

Sincerely,

Justin Willis
ANR Licensed Designer

c Pam Graham